EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of toilets parks in Yelahanka New Town Sub Division ward no.03 & 04
2	Amount of work portion	Rs 7871 705=00
3	Estimated Cost	Rs 75.00 lakhs
4	Name of Contractor	K.Lakshmainarayana Reddy
5	Agreement no	EE/YNK/AG/81/2020-21 Dated: 24.07.2020.
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-16/W.O/91/2020-21, dt.27-07-2020.
7	Time limit rriginally fixed for completion	90 days.
8	Date of application by the contractor for granting	25/10/2020
9	Date of receipt of application in the Sub Division office	25/10/2020
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	85%
12	Work carried out during 1st extension	23 days
13	Work carries out during 2nd extension	—

14	Time now applied for	23 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	- No -
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	—

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ